

Ridgewood Water Weekly

Road Work Ahead

Week of 5/6/2024

Potential for Traffic Diversion: (High) RW has an active water main replacement project in Wyckoff on Carlton Rd. and Hartung Dr. This week work will begin on a raw water main installation on Spring Ave. and S. Irving St. in Ridgewood. Visit RW's [Service Advisory Map](#) for more information.

PFAS Master Treatment Master Plan

The chart below is a breakdown of the 12 Treatment Facilities that comprise our PFAS Treatment Master Plan and their construction status. Currently 5 facilities are under construction or online, 2 are in the review and approval process, 2 are out to bid, and 3 are in final design. All projects will be complete by the end of 2026.

PFAS Treatment Facility	Project Status (Online, Under Construction, Out for Bid, or Final Design Stage)	Expected Date of Completion * Pending Award Date
Carr	-Construction completed, facility in operation	September 2019
Twinney	-Construction completed, facility in operation	August 2022
Ravine	-Under construction -Construction began in April 2023	October 2024
Prospect	-Under construction -Construction began in August 2023	August 2025
Ames	-Under Construction -Construction began in April 2024.	April 2026
Wortendyke	-Final design complete, Bid Advertisement expected Summer 2024 -Reviewed by Midland Park Planning Board -Awaiting NJDEP permit approval and I-Bank funding authorization	December 2026 *
Cedar Hill	-Final design completed, Bid Advertisement expected Fall 2024 -Undergoing NJDEP required cultural resources review -Future review by Wyckoff Planning Board	December 2026*
East Ridgewood	-Out for bid, construction contract award anticipated for June 2024 -Bid packages due May 15 th , 2024	February 2026*
West End	-Out for bid, construction contract award anticipated for June 2024 -Bid packages due May 15 th , 2024	February 2026*
Eastside	-Final Design contract awarded August 2023 -Bid Advertisement in Fall 2024, pending DEP approvals -Construction planned to begin by end of 2024	October 2026*
Main	-Final Design contract awarded August 2023 -Bid Advertisement in Fall 2024, pending DEP approvals -Construction planned to begin by end of 2024	October 2026*
Mountain	-Final Design contract awarded August 2023 -Bid Advertisement in Fall 2024, pending DEP approvals -Construction planned to begin by end of 2024	October 2026*